

1	Name of the Project :	Integrated Water Supply Scheme for the Unserved Areas of Ampara District - Phase III Project.
2	Name of the Project Director :	Eng.P.Y.D.de Silva
3	Project Office Address :	Ampara Phase III Project, Dharmapala Mawatha, Ampara PMU Office - Ampara Phase III Project , No.42/42,2 nd Floor, Forbes & Walker New Building
4	Telephone Number :	PMU Office: 0117711230 , Site : 0632222541 , 0632222542
5	Mobile Number :	0777702658
6	Fax Number :	PMU Office: 0117711237 , Site :0632223700
7	Email Address :	pdafp@yahoo.com
8	Type of the Project :	Ongoing Water Supply Project
9	Province :	Eastern Province
10	District :	Ampara District and some areas of Monaragala and Batticaloa Districts.
11	DS Division/Coverage Area/Map :	Ampara , Uhana , Damana , Porathivpattu , Pattipola , Eravu Pattu , Navithanvely , Madulla
12	Beneficiaries :	A total of 200,000 people living the un-served area of Ampara District and some areas of Monaragala and Batticaloa Districts.

Funding Agency

Total Project Cost (Rs.Mn)			
Funding Agency/ Donor	ANZ/ EFIC/HNB	Foreign Aid Related Domestic Funds (in SL Rs.Mn)	Total Estimated Cost in equivalent (in SL Rs.Mn)
Donor Contribution US\$ Mn.	126.063		
In Equivalent SL Rs.Mn.	15,146	5,679	19,920

Progress

Phy. Progress up to 31 / 03 / 2016	97.83%
Fin. Progress up to 31 / 03 / 2016	76.27%

Project Status : On Schedule

Project Goals :

Increase the coverage and supply 40,000 new water connections to the needy people those who are living in the un – served areas of Ampara District and some of the areas of Batticaloa and Monaragala Districts.

Scope of the Project:

Components of the Projects :

- ✓ Construction of Treatment Plant & Intake
- ✓ Supply & Laying of Transmission Mains
- ✓ Supply & Installation of E&M Equipment
- ✓ Supply of Pipes & Fittings for Dist. System
- ✓ Construction of Water Towers
- ✓ Construction of Sump & Pump Houses
- ✓ Laying of PE Pipes for Distribution System
- ✓ Construction of Offices & Quarters

Project Photos :



